

Date	Depth	Progress	Rotating Hours	Avg. P.R.	Daily Operational Summary
Feb 25, 2014	119.00		12.50		PU Bit #1A SEC SS44G & BHA. Drill 216mm pilot hole to 119m. Survey and Circulate hole clean. P.O.O.H. / Bit #1A SEC SS44G. LD BHA. PU Bit # 2A SEC SS33J4 & BHA. Drill 311mm surface hole to 125m. P.O.O.H. / Bit # 2A SEC SS33J4. LD BHA. Run 244.5mm surface casing. Circulate casing. Cement casing with Dowell. Pressure Test Casing.
Feb 26, 2014	149.00	30.00	4.50	6.7	Casing Test. W.O.C.. Install casing flange, Nipple up B.O.P.E.. Make up Slick BHA. R.I.H. / same and drill out cement and casing shoe. Circulate hole over from water to Visplex Mud system. Drill ahead to 149m. Survey (0.5 deg). P.O.O.H.. PU MWD & Directional Tools. PU BHA. R.I.H. / same.
Feb 27, 2014	264.00	115.00	10.80	10.6	PU MWD & Directional Tools. PU BHA. R.I.H. / Bit #2B SS82F. Directional drill ahead 216mm hole / surveys to 264m. 100% loss circulation at that point. Partial losses start @ 250m. P.O.O.H. / Bit 2B SEC SS82F. R.I.H. open ended and pump cement plug. WOC.. R.I.H. / Bit #2BRR SEC SS33F to drill out cement plug
Feb 28, 2014	398.00	134.00	16.00	8.4	R.I.H. / Bit #2RR SS82F. Drill out cement plug from 255-264m. Directionally Drill ahead to 359m. P.O. to change BHA. Repair mud pumps. Directionally Drill ahead.
Mar 1, 2014	512.50	114.50	20.30	5.6	Directional Drill ahead to 397m. Repair mud pumps. Directional Drill ahead to 471m. Trip to change BHA. Directional Drill ahead to 512.5m. Circulate bottom hole sample. P.O.O.H. to run Intermediate Casing.
Mar 2, 2014	512.50	0.00	0.00	0.0	P.O.O.H. to run Intermediate Casing. LD BHA. R.I.H. / 177.8mm surface casing to 512m. Circulate hole (No returns). Cement Intermediate Casing / Dowell (No returns). Pressure Test Casing. PU B.O.P.E. and cut off casing. Nipple up and pressure test B.O.P.E.. W.O.C.. PU (Rotary) BHA to drill out cement and shoe.
Mar 3, 2014	654.00	141.50	16.50	8.6	PU (Rotary) BHA. R.I.H. / Bit #1 SEC S33F. Drill out cement & Intermediate Casing Shoe. P.O.O.H / same. PU (Motor) BHA. R.I.H. / Bit #2RR SEC FM2941. Directional Drill ahead 159mm hole.
Mar 4, 2014	738.00	84.00	21.00	4.0	Directional Drill ahead / surveys to 707m. P.O.O.H. to change out BHA. Directional Drill ahead / surveys.